



Blaine County projects

* Construction Update – Feb. 1, 2012

Idaho 75

Jct. U.S. 20 to Milepost 105.6 - NEW PROJECT

Project is a thin-lift asphalt overlay from milepost 102.1 to 105.6 followed by a chip-seal coat from milepost 102.2 to 107 and includes the Timmerman Rest Area parking lot.

Contract awarded to Knife River Corporation of Boise on Jan 12 for \$707,092. Work is expected to commence between May 15 and August 1 with work to be completed within 15 working days.

Milepost 105 to Bellevue

Project completed, no follow-up work in 2012.

Hailey to Ketchum - COMPLETE FOR SEASON

The contract stipulates a micro-seal coat is to follow paving; the contractor is permitted by the contract to return in summer, 2012 to finalize this work. Start date for the work has not been set.

A portion of micro-seal completed in 2011 has experience failure over the winter months. For more about the issues and ITD's response to the problem, follow this link:

<http://apps.itd.idaho.gov/Apps/MediaManagerMVC/PressRelease.aspx/Preview/3802>

Frenchman Creek to Stanley - COMPLETE FOR SEASON

The contract stipulates a chip-seal coat is to follow paving; the contractor is permitted by the contract to return in summer, 2012 to finalize this work. Start date for the work has not been set.

U.S. 20

Poison Creek to Milepost 181.1 - NEW PROJECT

Project is a thin-lift asphalt overlay followed by a chip-seal coat between milepost 171.1 to 181.1. Work includes bridge maintenance to the Big Wood River Bridge at milepost 176.

Contract awarded to Knife River Corporation of Boise on Jan. 12 for \$2.04 million. Work is expected to commence between May 1 and July 15 with work to be completed within 32 working days.

**All construction activities and dates are subject to change as needed. This update is a basic guideline for anticipated construction activities.*