



I-84B/Idaho 27 North Overland

***Weekly Construction Update – August 11, 2010**

Work will continue as it has for the last week with removals and excavation of the old roadway throughout the east side of Overland Avenue. Excavation followed by construction of the sub-base layer will be carried out throughout the area. Crews will be installing inlets and debris traps for the storm water system.

No intersection closures are planned for this week but flaggers will be assisting in the intersections to control traffic for construction equipment movement.

For the remainder of this week, crews will be removing light poles and beginning location of underground utilities and begin layout for curb and gutter, sidewalks, and traffic signals

The concrete crew is expected to return and complete installation of the sidewalk and business approaches on the west side of the construction zone where secondary pours were required.

****All construction activities and dates are subject to change as needed. This update is a basic guideline for anticipated construction activities.***