



I-84B/Idaho 27 North Overland

***Weekly Construction Update – August 4, 2010**

The first layer of pavement on the west side of Overland Avenue is complete and traffic has been switched onto the new section of roadway. Work to pulverize the asphalt on the east side of the roadway is now underway.

For the remainder of this week, crews will be removing light poles and beginning location of underground utilities. Beginning next week, excavation will begin, installation of the storm drain connections, installation of utility and traffic signal conduits will begin, and early portions of construction of the subbase will begin.

The concrete crew is expected to return in a couple weeks to complete installation of the sidewalk and business approaches on the west side of the construction zone where secondary pours were required.

Please promote caution to drivers who may use unsafe routes or poor driving habits in an attempt to avoid the construction zone.

****All construction activities and dates are subject to change as needed. This update is a basic guideline for anticipated construction activities.***