

I-84B/Idaho 27 North Overland

*Weekly Construction Update - August 18, 2010

Excavation of the east side of Overland Avenue continues to be the plan for the remainder of this week and into next week. Beginning as soon as Monday, Aug. 23, excavation of the 5th Street intersection will begin. Without a feasible detour route, one lane of traffic will be maintained through the intersection and will be controlled by flaggers. This portion of excavation and construction of the sub-base could take the whole week.

Throughout the rest of the project storm drains are being installed where the excavation is complete and construction of the sub-base is beginning. In the median, the electrical crew is installing concrete bases for the traffic signals and light poles.

At each of the business access points, flaggers will continue to assist for construction equipment movement through the intersections.

For the remainder of this week, crews will begin additional layout for curb and gutter, sidewalks, and traffic signals. Installation of median curb is expected to begin by the week of Aug. 30.

Crews are also beginning repairs to sprinkler lines that were within the excavation zone. The repairs are expected to be complete by the end of the week.

*All construction activities and dates are subject to change as needed. This update is a basic guideline for anticipated construction activities.