



I-84B/Idaho 27 North Overland

***Weekly Construction Update – July 21, 2010**

The remainder of this week will to be limited by the amount of work being completed in preparation for construction activities next week.

Crews are substantially complete with the construction of the roadway base on the west side of Overland Avenue. The roadway is nearly ready for paving and crews are awaiting asphalt mix design results from the ITD materials lab. The results are expected to be completed by early next week and the contractor anticipates performing an asphalt test strip later in the week.

Paving of the west side of Overland Avenue will be performed achieving an approved asphalt test strip. Despite the delay, the contractor is still on schedule to shift traffic to the west side of Overland Avenue by the date specified prior to construction.

In the next week, the concrete crew will complete installation of the curb, gutter, sidewalk, and business approaches on the west side of the construction zone. Businesses are reminded that single-approach businesses will have only half of their approach closed at a time while concrete work is completed. Two-approach businesses will be limited to only one access.

Crews also continue the installation of traffic signal foundations, control boxes, and signal poles.

Please promote caution to drivers who may use unsafe routes or poor driving habits in an attempt to avoid the construction zone.

Reminder: A meeting of the Business Advisory Committee will take place at 3 p.m., July 29 at the Burley City Hall.

****All construction activities and dates are subject to change as needed. This update is a basic guideline for anticipated construction activities.***