

I-84B/Idaho 27 North Overland

*Weekly Construction Update - June 16, 2010

By the end of next week one minor milestone will be accomplished – completion of deconstruction of the western two lanes. From here all work until traffic is shifted onto a new roadway will focus on building the new roadway and accessory items.

Crews are expecting to be finished installing sediment traps on for the storm water drainage system, installation of conduit for the future traffic signals, and placement of geo-textile fabric and sub-base material by June 25. Final survey for finish grade of the western sidewalk is also taking place.

The contractor plans to close the west-bound leg of 5th Street for one day during the next week to complete sub-grade work in the intersection. The date has not been determined – watch for updates. Work will be completed during the week to avoid holiday weekends: Father's Day – June 20, Idaho Regatta – June 26-27, and Fourth of July weekend.

Beginning as soon as Monday crews will begin installation of a sanitary sewer line on 7th Street. The line will cross Overland from near *Wendy's* west toward *Fairfield Inn*.

Please continue to use and encourage patience with traffic as it will continue to back up during peak travel hours. With summer traffic and holiday weekends approaching, the busiest travel times can extend for multiple hours.

Please promote caution to drivers who may use unsafe routes or poor driving habits in an attempt to avoid the construction zone.

*All construction activities and dates are subject to change as needed. This update is a basic guideline for anticipated construction activities.