

I-84B/Idaho 27 North Overland

*Weekly Construction Update - Sept. 29, 2010

The reconstruction of Overland Avenue is nearing completion. Asphalt paving of the roadway is almost complete (if not already complete). The three new traffic signals and light poles are installed and pavement markings are on the ground. Following this week activities only a few items will remain before the road will be open.

Items to be completed this week include the following: final pouring concrete curb, gutter, sidewalk, and business accesses; finish wiring the signals and lights; paving of business accesses; and landscaping behind the sidewalk.

It is anticipated that beginning on Tuesday the traffic signals will be turned on and be operational. The signals will be turned on after all pavement markings are complete and traffic is on the appropriate sides.

Over the coming weeks there will be additional lane closures on the inside lane in each direction. Crews will be completing some concrete work around the manholes and water valves as well as completing median landscaping. This work could continue into mid-October.

*All construction activities and dates are subject to change as needed. This update is a basic guideline for anticipated construction activities.