



SH-16, I-84 to SH-44 | Progress Tracker

The new SH-16 corridor is expected to open in mid-2027.

50% complete:

Read below to learn about progress along the corridor!



I-84 System Interchange

Click the photo to learn more!

I-84 System Interchange

► **Current work:** Prepare for two new ramps to cross over I-84.

Upcoming work: Girder placements continue this weekend for the final flyover ramp over I-84. [Click here for more information.](#)

Completed work: Built bridge foundations and piers for flyover ramps. Set girders for three of the four future ramps.



Franklin Interchange

Click the photo to learn more!

Franklin Interchange

► **Current work:** Constructing top deck of interchange bridge.

Completed work: Widened Franklin Road immediately around the interchange and set girders for the interchange bridge.



Ustick Interchange

Click the photo to learn more!

Ustick Interchange

► **Current work:** Constructing top deck of interchange bridge.

Upcoming work: Traffic shift to south side of roadway starting Mar. 23.

Completed work: Widened Ustick Road immediately around the interchange. Constructed on- and off-ramps and set girders for the interchange bridge.



US-20/26 Interchange

Click the photo to learn more!

US-20/26 Interchange (Chinden Blvd)

► **Current work:** Constructing loop ramp and approaches.

Completed work: Widened US-20/26 around the interchange and constructed the interchange bridge.



SH-44 Interchange

Click the photo to learn more!

SH-44 Interchange (State St)

► **Current work:** Constructing ramps and widening SH-44.

Upcoming work: Begin paving operations on ramps and SH-44.

Completed work: Recent traffic shift completed. Widened SH-44 to the south. Installed a new 500 foot culvert across SH-16. Majority of underground irrigation pipework is complete.

**Estimated completion dates and schedules are subject to change.*

Today's FAQ:

What work is happening on SH-16 north of Beacon Light Road?

The Valnova development is beginning work to build a new overpass across SH-16 at Valnova Drive. The overpass will provide access to the Valnova development, a community located off SH-16, two miles north of Beacon Light Road. Throughout construction, motorists on SH-16 can expect new traffic patterns, some lane restrictions and closures, and flagging. Work on the overpass is expected to be complete by December 2026. For more information, please visit their website: LiveValnova.com/16.

[Website](#)

[Download this email \(pdf\)](#)

 [Share This Email](#)

Learn about other projects in the area with our [interactive map](#).

Text HIGHWAY16 to 1-866-483-8422 to sign up for construction updates.

itd.idaho.gov/project/sh16construction | 208-334-8008



Idaho Transportation Department | 12588 Clover Meadows Dr. | Boise, ID 83713 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!